



INFRASTRUCTURE INTEGRATION AND ECONOMIC DEVELOPMENT
IN THE HUNTER REGION

Overcoming infrastructure bottlenecks for a
major export hub

PANELLIST

Denise McMillan-Hall

General Manager, Hunter Valley
Australian Rail Track Corporation

SPONSORED BY



HUNTER VALLEY MAJOR WORKS

*CEDA Presentation
September 2008*



Background

In October 2007 ARTC restructured to create focussed regional delivery Divisions:

East West
North South
Hunter Valley
CRN

Each Division has a General Manager who has complete responsibility to deliver according to needs of their region/market.

Hunter Valley Division is committed to working with all necessary stakeholders to ensure reliable capacity is in place ahead of industry demand.



Hunter Valley Background Principles

ARTC is committed to ensuring its operations and infrastructure meet capacity requirements ahead of demand by the coal industry.

ARTC recognises that it is part of a coal chain and cannot achieve this outcome independently of other coal chain participants; including producers, other service providers and a range of Government bodies.

ARTC will therefore continue to pursue engagement with all entities that play a role in

Determining requirements, and
Ability to implement initiatives

ARTC operates as a commercial entity and must be able to achieve relevant return against risk on capital invested.

There are two key bodies of work:

Delivery of physical infrastructure

Development of a commercial framework that will deliver certainty to industry.

ARTC has a rolling 5 year infrastructure delivery plan which is updated annually. This plan is publicly available on ARTC's website.

ARTC models required infrastructure under assumptions drawn from industry in relation to future timing and characteristics of demand.

It takes 2-3 years to plan, design and deliver major infrastructure; changes 'mid-design' will add to cost and potentially jeopardise timing of delivery.


Therefore, having a clear and sufficiently timely indication of demand pattern (timing and geographical source) is central to ARTC's ability to deliver in a timely fashion.

Current infrastructure plans are all "on plan" in accordance with critical paths, however, there are a number of risk areas such as resource availability that will challenge delivery.





Only establishment of appropriate commercial frameworks that match investment risk with investment outcomes over aligned timeframes will ensure ongoing appropriate investment by all parties against future requirements and deliver certainty that industry is seeking.

In this regard ARTC is engaged in two pieces of work:


- Establishment of independent HVCCC
- Development of ARTC HV Access Undertaking



Where is the future growth ?



ARTC - addressing HV growth demand




HV Major Projects team is dedicated just to the Delivery of Capacity Improvement Projects in the Hunter Valley

Delivery HV Capacity Improvement Strategy (~\$1B over 5 years)
Delivery of CRN Capacity Improvements (~\$50M over 2 years)

Hunter Valley Context

A lost train will cost around \$0.7 to \$1.5M to the coal industry
There are 4 x 48hr possession windows available each year
New infrastructure must be delivered under ever increasing train movements as demand grows
The market is '*Hot*' and resources are limited



Refer ARTC
HV Strategy
2007-2012

EXAMPLE



Current Projects - SNAP SHOT

Hunter Valley

Construction or recently completed

- Antiene to Grasstree Duplication (~\$27M)
- St Heliers to Muswellbrook Duplication (~\$27M)
- Wollar Loop (~\$10M)
- Mangoola Loop (~\$11M)
- Ulan CTC (~\$15M) + associated level crossing upgrades - St 4 commissioned June 08
- Ardglen Loop (~\$13M) - commissioned July 08
- Willow Tree Loop (~\$7M) - commissioned June 08

Development

- Bi-directional Signalling (Maitland to Branxton) (~\$40M)
 - Minimbah 3rd Track (~\$100M) - enabling works is progressing in the field
 - Ulan Line Tunnel Ventilation Investigation (~\$0.6M)
 - Minimbah to Maitland 3rd Track (~\$270M) - Concept
 - 3 more Ulan Loops (~\$30M)
-



Current Projects - SNAP SHOT

North West

Construction

- Breeza, Curlewis & Emerald Hill Loops incl CTC Gap to Emerald Hill (~\$20M) - commissioned July 08/August 08

Development

- Development of Boggabri Loop incl CTC Emerald Hill to Narrabri (~\$20M)
-



Projects Currently Underway or recently completed in the Hunter Valley



Antiene to Grasstree

100,000m³ earthworks
6.5km of track duplication
Bi-directional signalling Up and Down Main
3 High Speed Crossovers
On Target for completion November 2008





*Typical Muscle Creek Bridge
- 3 off to be replaced*



*Mangoola Loop -
Civil Works complete*

*Wollar Loop
Civil Works Complete*





*Ardglen Loop
Commissioned 22 July 2008*



*Willow Tree Loop
Completed*





Projects Currently Underway or recently completed on the CRN






Curlewis Turnout - 915m extension

Works also include CTC Gap to Narrabri



Emerald Hill Loop - 380m extension




PROJECTS THAT WILL LIKELY BE PART 3A (Major Works SEPP) - DETERMINED BY THE MINISTER



- BiDi Signalling** - 26km of signalling works - Maitland to Branxton (was part 5 but with revised costs now over \$30M will be part 3A)
 - Minimbah Bank 3rd Road** - approx 10km of third track (ARTC have submitted PAR to DP and we have received DG's Requirements) - start on site Jan 09
 - Minimbah to Maitland 3rd Road** - approx 30km of third track with some reconfiguration in Maitland Yard
 - Nundah Bank 3rd Road** - approx 10km of third track (just beyond the current strategy but will likely be in next version with compressed delivery time).
 - Muswellbrook to Mt Pleasant Duplication** - approx 10km of second track on the Ulan Line
 - Muswellbrook to Koolbury Duplication** - approx 6km of second track on the Ulan Line
-

- Werris Creek Bypass (Binnaway Line Restoration)** - approx 2km of line restoration
- Liverpool Range Deviation** - approximately 20km of new alignment with multiple options currently under consideration

NOTE THAT THERE ARE NUMEROUS OTHER SMALLER PROJECTS THAT WILL BE DELIVERED CONCURRENTLY (LESS THAN \$30M each)

Environmental Assessment
underway
Detailed Design underway
Geotechnical/survey
investigations underway
Civil enabling works underway







Non Infrastructure Issues

Hunter Valley Coal Chain Coordinator

ARTC Hunter Valley Undertaking



STATUS OF HUNTER VALLEY CORRIDOR 2007-2012 CAPACITY STRATEGY



HUNTER VALLEY CORRIDOR 2007-2012 CAPACITY STRATEGY – PROGRESS

Prepared by: G Withford
Date: 29 July 2008

	2006-2011 STRATEGY TIMING	2007-2012 STRATEGY TIMING	Commissioned Cost (\$M)	Scheduled Delivery Date	Comment/Status	Performance: (Note: 'On time' is within 3 months of strategy date given the inflexible nature of the possession regime, ie 4 x possessions per year)
Newcastle – Muswellbrook						
Sandgate Grade Separation	By 1 st half 2007	Completed	\$50.00	Completed Nov 2006		Early
Stivenhoe approaching Minimbah Bank	By 1 st half 2007	Completed	\$0.00	Completed Nov 2006 - at 1		Early
Muswellbrook Loop & Junction	By 2 nd half 2007	Completed	\$11.00	Completed May 2007		Early
Minimbah Bank 10 min headway	By 2 nd half 2007	Deleted	\$0.00	Deleted		Deleted
Stivenhoe approaching Nundah Bank	By 1 st half 2007	Completed	\$0.00	Completed Nov 2006 - at 1		Early
Nundah Bank 10 min headway	By 2 nd half 2007	Deleted	\$0.00	Deleted		Deleted
Artlene to Grassie Duplication	By 2008	By Q1 2009		Target November 2008 (was August)		Early
Bidirectional Signalling Maitland to Brandford	By 2009	By Q3 2009		Target June 2009	Detailed Design well advanced	On Time
Bidirectional Signalling Whittingham to Newdell	By 2008	Deleted		Deleted		Deleted
Minimbah Bank 3 rd Road	By 2010	By Q4 2009		Target March 2010	Enabling works has commenced	On Time
Newdell Junction	By 2009	By Q1 2010		Target Q1 2010	Detailed Design Well advanced	On Time
St Helens – Muswellbrook Duplication	By 2009	By Q3 2009		Target March 2009	Enabling works and bridges commenced construction, civil tender to be call next week	Early
Nundah Bank 3 rd Road	By 2011	Deleted		Deleted		Deleted
Drayton Junction Upgrade	By 2011	By 2011		Target by 2011		Not Commenced
Bidirectional Signalling Newdell to Drayton	By 2010	Deleted		Deleted		Deleted
Bidirectional Signalling Grassie – St Helens	By 2009	By Q3 2009		Target March 2009	Delivered as part of Duplication	Early
Maitland Resignalling for 8-minute headways	New	By Q3 2009		Target March 2009	Delivered as part of BDI Project	On Time
Minimbah – Maitland 3 rd Road	New	By 2012		By 2012	Feasibility has commenced	On Time

Completed Projects
Construction Has Commenced or tenders called
Deleted Projects
Late Projects



Muswellbrook – Ulan						
Ulan Line CTC	By 2 nd half 2007	By Q1 2008		1st Stage 1 and Stage 2, commissioned January 2008, Stage 3 Commissioned in March 2008, Stage 4 targeted for 28 May 2008		Late
Mangoola (304km) Loop	By 2008	By Q4 2008		Target July 2008 (was June)		Early
Bylong (Rylestone Rd) (381km) Loop	By 2008	By Q4 2008		Target November 2008	Detailed Design well advanced	On Time
Wollar (410km) Loop	By 2009	By Q4 2008		Target July 2008 (was May)		Early
Aerodrome Valley (370km) Loop	By 2010	By 2010		Target 2010	Feasibility has commenced	On Time
Woodend (349km) Loop	By 2010	By 2010		Target 2010	Feasibility has commenced	On Time
Radio Hill (319km) Loop	New	By 2012		Target 2012	Feasibility has commenced	On Time
Muswellbrook – Bengalla Duplication	New	By 2012		Target 2012		Not Commenced
Muswellbrook – Narrabri						
Tanger Loop Extension	By 2 nd half 2007	Completed	\$4.00	Completed May 07		On Time
Manilla Loop Extension	By 2 nd half 2007	Completed	\$4.80	Completed May 07		On Time
Gunnedah Loop (RIC)	By 2 nd half 2007	By Q1 2008	\$10.00	Completed December 2007		On Time
Werris Creek – Narrabri Power Operation (RIC)	By 2 nd half 2007	Deleted		Deleted		Deleted
Ardlen Loop Extension	By 2008	By Q2 2008		Target for July 2008	Commissioning has slid 1 mth.	On Time
Willow Tree Loop Extension	By 2008	By Q1 2008		Completed May 2008		Late
Werris Creek Loop Extension	By 2008	Completed		Completed December 2007		On Time
Werris Creek Bypass	New	By 2011		Target 2011		Not Commenced
Gunnedah Loop Extension	By 2009	Deleted		Deleted		Deleted
Ardlen – Karkool Duplication	By 2009	Deleted		Deleted		Deleted
Parkville Loop Extension	By 2009	By 2011		Target 2011		Not Commenced
Curlewis Loop Extension (RIC)	By 2009	By Q3 2008		Target July 2008	Commissioning on target	On Time
Werris Creek to Gunnedah CTC (RIC)	By 2009	By Q3 2008		Target July 2008	Commissioning on target	On Time

Completed Projects
Construction Has Commenced or tenders called
Deleted Projects
Late Projects

Muswellbrook - Narrabri - continued

Gunnedah - Narrabri CTC (RIC)	By 2010	By 2010	Target March 2009 - lbc by RIC	Early
Koolbary Passing Loop	By 2010	Deleted	Deleted	Deleted
Murrumbidgee Loop Extension	By 2010	By 2011	Target 2011	Not Commenced
Burkitts Loop Extension (422.350km)	By 2010	By 2012	Target 2012	Not Commenced
Emerald Hill Loop Extension (RIC)	By 2010	By 2010	Target August 2008	Commissioning on target
Boggabri Loop Extension (RIC)	New	By 2010	Target November 2008 - lbc by RIC	Early
Breaza Loop Extension (RIC) (433.900km)	New	By Q3 2008	Target July 2008	Commissioning on target
Quipolly Passing Loop (402.014km)	New	By 2011	Target 2011	On Time
Braefield Passing Loop (380.010km)	New	By 2010	Target 2010	Not Commenced
Watermark Passing Loop (RIC) (455.600km)	New	By 2011	Target 2011	Not Commenced
Wingen Passing Loop	New	By 2012	Target 2012	Not Commenced
South Gunnedah Passing Loop	New	By 2012	Target 2012	Not Commenced
Muswellbrook - Koolbary Duplication	New	By 2011	Target 2011	Not Commenced
New Liverpool Range Alignment	New	By 2012	Target 2012	Not Commenced
Score Reconfiguration	New	By 2011	Target 2011	Not Commenced

Completed Projects
 Construction Has Commenced or tenders called
 Deleted Projects
 Late Projects